

KROWNLAB WARRANTY AND INSTALLATION CHECKLIST

Please fill out this form during installation and submit within 90 days of purchase to claim our free and industry leading warranty. Refer to our website for more details about Krownlab's warranty.

Order Number: _____

Dealer (if applicable): _____

Customer Name: _____

Door Number: _____ (refer to plan and or door schedule, if applicable)

Check off each below line item during installation to confirm that product is correctly installed and thereby qualifies for our warranty. Incorrectly installed products are void of warranty and all Krownlab liability and obligations.

Installation Checklist - AXEL	<input checked="" type="checkbox"/>
All of the proper tools were used to install Krownlab hardware.	<input type="checkbox"/>
All Krownlab hardware was received, and installed without modification.	<input type="checkbox"/>
No Krownlab hardware was substituted.	<input type="checkbox"/>
Each track mounting point engages at least 3" of solid wood blocking, or is centered on a wood stud.	<input type="checkbox"/>
Drywall inserts were installed against structural material and flush with the finished drywall.	<input type="checkbox"/>
Panel is prepared according to Krownlab specifications.	<input type="checkbox"/>
Safety Stops are securely and properly installed with both screws.	<input type="checkbox"/>
The door guide fully engages the door panel along the entire length of travel.	<input type="checkbox"/>
Door panel is confirmed to be plumb.	<input type="checkbox"/>
Every fastener is torqued to Krownlab specifications wherever indicated.	<input type="checkbox"/>
The system requires routine maintenance and care. This maintenance and care is clearly understood.	<input type="checkbox"/>

Installer Company (if applicable): _____

Installer Name: _____

Installer Signature: _____

Date/Time: _____